
Fullerton Joint Union High School District: Measure I

Bond Oversight Committee
May 22, 2023



Sonora Pool



Sonora Pool



Sonora Pool

After approximately 40 days of rain and mud delays, the sun shined and we went to work



Sonora Pool

Installation of Rebar



Sonora Pool



Upcoming Projects: Measure I



FUHS Pool



FUHS Pool:

Bid Process

Advertise in the North County News
Tribune (formerly Fullerton Tribune)

Project contractor walk on 6/6/23

Bid Opening 6/27/23

Project estimate \$7,000,000

Present to board for approval 7/25/23

Project schedule August 2023- April 2024

La Habra Science Classroom Modernization

First Bid Process

- **Advertised in the Orange County Register 3/2 and 3/6/23**
- **Opened Bids 3/16/23**
- **Low Bid was Woodcliff Corp. at \$1,907,000 and performed a legal withdrawal of bid in 24 hours due to a clerical error**
- **2nd lowest bid was \$2,200,000 by GDL Best Contractors**
- **Board rejected all bids at 4/11/23 due to over budget**

La Habra Science Classroom Modernization

Second Bid Process

- After Board meeting performed a value engineering session
- Advertised in Orange County Register 4/21 and 4/26/23
- Opened Bids 5/15/23
- Low bid submitted by New Dynasty Construction at \$1,448,482
- Will be recommended to Board to award project 6/6/23 to the low bidder
- Notice to Proceed will follow award and signing of contracts.
- Project to complete in August 2023

Financial Update

	Measure I
Total Bond Capacity	\$175,000,000
Series A - October 2015	\$(42,500,000)
Series B - April 2017	\$(40,000,000)
Series C - April 2018	\$(48,000,000)
Series D - February 2019	\$(21,000,000)
Series E - May 2020	\$(23,500,000)
Total Bond availability	\$0.00
Total Cash drawdown	\$175,000,000
Cash (availability)	\$27,124,410



QUESTIONS?